BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Construction of CC roads and drains at Allalasandra in ward no-04.**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**Sri K Achuta Murthy**
4	Time Stipulated for Completion of work	6 months
5	Date of Commencement	23/12/17
6	Date of Completion:	30/01/18.
7	Measurment Recorded	
	M.B No	1354
	Page No	1353 13 to 323
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Chandrashekar
	2) Asst. Engineer	Ramarangeeravah

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
5390902/- (7.84 % above)	5390000/-		902/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramangeeravah

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

1/3/18